



# East Water Storage Tank and Pump Station Construction Update

August 12, 2021

[www.fortmyersutilities.com](http://www.fortmyersutilities.com)

## August 2021 Construction Update

In June 2021, contractors for the City of Fort Myers started construction on the East Water Storage Tank and Pump Station. The project is expected to be completed in November 2022.

Construction activities in August 2021 will include:

### General Site

- Installation of a berm on the south and east property boundaries.
- Complete cap rock excavation and removal from the site.
- Installation of the dewatering system.

### Water Storage Tank

- Complete the sheet piling installation.
  - The sheet piling crew will be working Monday through Saturday to complete the sheet piling installation as quickly as possible.
- Begin the tank excavation.
- Installation of the test auger cast piles.
  - Auger cast piles are a type of drilled foundation in which the pile is drilled to the final depth in one continuous process.

For project information contact the City's public information consultant, Cella Molnar & Associates, Inc. at 239-337-1071, visit the "**Contact Us**" page on the project website to sign up for email updates and construction information at [www.FortMyersUtilities.com](http://www.FortMyersUtilities.com), or email [info@FortMyersUtilities.com](mailto:info@FortMyersUtilities.com).